



OFFLOADING, TRANSPORTATION AND SETTING

**7' Dia. X 8' Dia. X 150' Long X 110 Ton
REACTOR**

**110 ton Reactor arriving at
the job site on three rail cars**




Note spacer car

**Fixed bolster on the rear car,
Sliding bolster on the front car**

Manitowoc 4100 S-2 230 Ton Crane

Removing front car
and spacer car





Installing the lowboy under the top end of the reactor.

Steerable Dolly

Note that the 4100 Manitowoc is in front of the lowboy. It is being moved in to the lift area to tail the reactor up.




Steerable Dolly

TAG 1-44-D-1

**Tie down for
rail shipment**





- LEGEND:**
- ① LOCATION OF 4100 MANITOWOC TAIL CRANE AT INITIAL PICK POSITION (I.P.P.).
 - ② LOCATION OF LTL-350 FRONT CRAWLER AT INITIAL PICK.
 - ③ LOCATION OF LTL-350 REAR CRAWLER AT INITIAL PICK.
 - ④ LOCATION OF TAIL CRANE WITH REACTOR VERTICAL.
 - ⑤ LOCATION OF LTL-350 FRONT CRAWLER AT SET POSITION.
 - ⑥ LOCATION OF LTL-350 REAR CRAWLER AT SET POSITION.

- ERECTOR PROCEDURE:**
1. CONSTRUCT 10'X28'W RAMPS IN THE TWO CROSS HATCHED AREAS.
 2. POSITION THE TAIL CRANE AT LOCATION 1. THE TAIL CRANE RUNWAY MUST BE LEVEL & COMPACTED TO A DENSITY OF 95% OF A MODIFIED PROCTOR.
 3. POSITION THE LTL-350 ON THE LIFT PAD IN LOCATIONS 2 & 3. SET THE BOOM AT A 55' RADIUS.
 4. MOVE THE REACTOR IN TO PLACE AS SHOWN WITH THE TRUNNIONS UNDER THE LTL-350 HOOK.
 5. HOOK UP BOTH CRANES PER DRAWINGS A-C127 & A-C129.
 6. FLOAT THE LOAD, PULL THE DOLLY OUT BACKWARDS & DRIVE THE LOWBOY FORWARD AND PARK IT UNDER THE EAST PIPE BRIDGE.
 7. BOOM THE LTL-350 INTO A 50' RADIUS. SWING THE TAIL CRANE AS REQUIRED.
 8. START UP RIGHTING THE REACTOR, WALKING THE 4100 AS REQUIRED.
 9. WHEN THE REACTOR IS AT ABOUT 75 DEGREES, SLOWLY SWING THE BASE OF THE REACTOR UNTIL IT IS OVER THE FRONT OF THE 4100 TRACKS.
 10. WHEN THE REACTOR IS UP RIGHTED, UNHOOK THE TAIL CRANE.
 11. SPIN THE REACTOR ON THE HOOK UNTIL THE 50 DEGREE ORIENTATION IS POINTING TOWARD THE BOOM.
 12. USE 2EA - 1"X100' MANILA ROPES TO TAG THE REACTOR AT THE BASE.
 13. SLOWLY WALK THE LTL-350 FORWARD UNTIL THE REAR CRAWLER IS AT THE CENTERLINE OF THE LIFT PAD. ROTATE THE REAR CRAWLER COUNTERCLOCK WISE UNTIL IT IS PARALLEL WITH THE FRONT CRAWLER.
 14. SLOWLY WALK THE LTL-350 FORWARD UNTIL THE REACTOR IS ABOUT 3' FROM THE REACTOR STRUCTURE. RAISE THE REACTOR UNTIL IT CLEARS THE STRUCTURE.
 15. FINISH WALKING THE LTL-350 FRONT CRAWLER TO LOCATION 5.
 16. SLOWLY ROTATE THE REAR CRAWLER 90 DEGREES AND THEN WALK IT TO LOCATION 6.
 17. BOOM THE REACTOR OUT TO A 55' RADIUS AND SET IT IN PLACE.
 18. UNHOOK THE LTL-350 FROM THE REACTOR
 19. END OF PROCEDURE.

REV. NO.	DATE	REVISION DESCRIPTION	DRAWN	APP.
1	9/1/93	DRAWING ISSUED 'AFC'	KEG	KEG



DRAWN BY KEGOODMAN		RIGGING PLOT PLAN	
CHECKED BY		FOR	
SUPERVISOR		ERECTING	
SUPERVISOR ENGR KEGOODMAN		1-44-R-1/4 REACTOR	
PROJECT ENGR		ASHLAND OIL CATLETTSBURG, KY	
CLIENT		SCALE 1"=20'	DRAWING NUMBER 580500-B-C126
			REVISION 1


DISTRIBUTION CODE

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52

NOTICE
 THIS PRINT REMAINS THE PROPERTY OF
NEIL F. LAMPSON, INC.
 ALL INFORMATION CONTAINED HEREON IS CONFIDENTIAL
 IF LOANED, SUBJECT TO RETURN UPON DEMAND, AND
 IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY
 MANNER OR BY ANY MEANS, ELECTRONIC OR MECHANICAL,
 INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY
 INFORMATION STORAGE AND RETRIEVAL SYSTEM.
 WITHOUT THE WRITTEN PERMISSION OF NEIL F. LAMPSON, INC.

PROPRIETARY

This drawing shows the basic configuration of the crane. It is subject to change without notice. The user is responsible for verifying the crane configuration and dimensions against the actual crane.



*THIS DRAWING MARKED
 UP TO SHOW WHIP LINE
 INSTALLATION PRIOR TO
 BOOMING UP BY ASSY TIME HELLO*

REV	DESCRIPTION	DATE
1	ISSUE	11/10
2	ISSUE	11/10
3	ISSUE	11/10
4	ISSUE	11/10
5	ISSUE	11/10

DRAWN BY: []
 CHECKED BY: []
 DATE: 11/10
 PROJECT: LTL 350 TOWER LIFT
 GENERAL ARRANGEMENT
 NEIL F. LAMPSON
 KENNEDY, WASHINGTON
 LTL 350 TOWER LIFT
 GENERAL ARRANGEMENT
 NEIL F. LAMPSON
 KENNEDY, WASHINGTON
 350-00/1

Two things to note about the general arrangement drawing for the LTL-Transi-lift.

1. See the overhaul ball detail at the boom point which was used for the whip line.
2. See detail A just above it showing how to tie off the whip line using a Sauerman continuous cable clamp and then how to lash it to the back side of the boom butt. The reason for this is that the Manitowoc 4100 did not have enough drums to be able to hook up the whip line during the erection of the heavy plant equipment. So it was tied off until all of the heavy lifts were made, then the main line was tied off and the excess wire was removed from the drum. The whip line was then attached to the same drum, and the main line was coiled up and lashed to the back side of the boom drum in the same location where the whip line had been lashed.

Ordinarily, a heavy lift crane is not used to set structural steel. They are too expensive and too slow. But in this case there were two reasons for doing so.

1. The reactor structure needed to be constructed as soon as possible and a long boom was required.
2. In this case, the front crawler could be left in one position and the rear crawler (the Manitowoc 4100 crawler crane) could be walked side ways so the whip line hook could be swung from the pick point of the structural steel to the set point. This allowed the LTL-350 to be used pretty much like a regular crane.



Note:


- 1. The bottom end of the reactor is still under the pipe bridge.**
- 2. There are pipe racks on all three sides of the lift area.**
- 3. The view is looking East.**



**Lowboy pulled forward through pipe rack.
Steerable dolly is being rolled out backward.**

LIFT CRANE DATA FOR LTL-350		TAILING CRANE DATA FOR 4100 S-2		VESSEL DATA
MIN. BOOM = 260'	MAX. BOOM = 260'	MIN. BOOM = 110'	MAX. BOOM = 110'	SIZE: 7'6" X 8'0" X 149'-6" X 220,000 LBS
MIN. RAD. = 40'	MIN. RAD. =	MIN. RAD. = 22'	MIN. RAD. =	EST. ERECTION WT.* 229,000 LBS
MAX. RAD. = 72'	MAX. RAD. =	MAX. RAD. = 29'	MAX. RAD. =	EST. I.P. LOAD:* 115,000 LBS
				EST. TAIL LOAD:* 124,000 LBS

USE PARTS LOAD LINE **8** → **LTL-350** * ESTIMATED LOADS INCLUDE RIGGING
 → CRANE HOOK




6 " Ø PIPE SPREADER
 FOR DETAILS SEE DWG. ST-A3-C9427.
 X-STRONG INSERT
 LENGTH = 69"

2 " Ø X 50 FT. SLING
 39 U.S. TON CAPACITY
 (2 REQUIRED)

FOR DETAILS SEE TRUNION DWG.
580500-44-1-C104

FOR DETAILS SEE SLING PROTECTOR DWG.
580500-44-1-C105

USE MIN. OF **8** PARTS LOAD LINE → **4100 S-2**
 → CRANE HOOK



TWO **2** " Ø X 50 FT. SLINGS
 39 U.S. TON CAPACITY
 (2 REQUIRED)

3/4 " Ø PIN SHACKLE
 85 U.S. TON CAPACITY
 (1 REQUIRED)

12 " X **12** " X **6** " HARDWOOD SOFTENER
 (FOUR REQUIRED)

TAILING HOOK UP **3** AS SHOWN
1 CENTERED ON TOP.

GO SEE DWG A-C128 FOR TAIL SLING POSITIONING ON HARDWOOD SOFTENERS


1. BEARING SURFACES OF SLING PROTECTORS THAT TURN DURING ERECTION ARE TO BE GREASED BEFORE MAKING LIFTS.
2. LOADS DO NOT INCLUDE WEIGHT OF JIB AND OVERHAUL BALL (INCLUDES LTL-350 OVERHAUL BALL).
3. ERECTION TRUNIONS TO BE SHOP WELDED TO THE VESSEL BY FABRICATOR.
4. CRANES MUST BE LEVEL AND ON CRANE MATS (TAIL CRANE IS NOT ON MATS).
5. THIS DRAWING FOR ERECTION ONLY.



REV. NO.	DATE	REFERENCE DRAWING	DRAWN	APP.	DR. KEGODDMAN	CH.	SCALE	DRAWING NUMBER	REV.
1	2/25/93	DRAWING ISSUE AFC		KEG	KEGODDMAN		NONE	580500-A-C127	1

RIGGING DATA SHEET FOR
 ERECTING **1-44-R-1/4**
 REACTOR
 ASHLAND OIL CATLETTSBURG

Note the ropes hooked to the lift slings for easy sling removal





**Lampson
LTL-350
Transi-Lift
350 ton
Lift Crane
With 260'
boom**

**Note that both
crawlers are in line
with each other**



An aerial view of a construction site showing a large, blue, lattice-structured tower being moved. The tower is supported by a blue crawler crane with a yellow boom. The crane is positioned on a mat made of wooden planks. The surrounding area is filled with construction materials, including more wooden planks, metal beams, and various pieces of equipment. The scene is set in an open, industrial environment.

**Rear crawlers
turned in order
to swing for
final setting of
reactor**

The next two slides show the drawing of a Rigging Progress Report and a Rigging Equipment List. Note that the rigging progress report is not for this project as one could not be found. They are shown here as they are two of the most important documents that the rigging engineering department uses to communicate with the field Construction Manager, the field Purchasing Agent and the field Rigging Superintendent. They are both issued to the field on the 1st and 15th of each month.

The rigging progress and information report is filled out by the home office rigging engineer as soon as a plant equipment list is available. Using established guide lines, the rigging engineer lists the plant equipment that he feels the rigging engineering department should be responsible for as **engineered lifts**. It is then sent to the field Construction Manager who reviews it and then agrees with it or marks it up to delete or add certain plant equipment. He then sends it back to the home office rigging department and it becomes their scope of work. It is filled out as the rigging engineer designs the lifts.

The rigging equipment list is made out by the home office rigging engineer as he designs the lifts for a project. The field then knows what equipment to buy, rent or fabricate. It also shows the drawing numbers or tag numbers of the equipment that it will be used to lift with. By using the ETA at site of each piece of plant equipment shown on the right side of the rigging progress report, the field knows when the rigging equipment/gear for a particular lift should be at the site.

RIGGING PROGRESS & INFORMATION REPORT

FLUOR DANIEL

DISTRIBUTION

Project manager (1)
 Manager Construction (1)
 Construction Technology
 Camberley
 Greenville (1)
 Houston (1)
 Irvine (1)
 Vessels Group (1)

KEY

1. VESSEL ONLY
2. VESSEL WITH TRAYS W/O INSULATION
3. VESSEL WITH INSULATION W/O TRAYS
4. VESSEL WITH TRAYS AND INSULATION
5. VESSEL WITH REFRACTORY
6. VESSEL WITH REFRACTORY AND INSULATION

TYPE

- V= VERTICAL
 H= HORIZONTAL
 S = SPHERE

LEGEND:

TYPE LIFT & TAIL ATTACHMENT

- C.H. = CHOKERS
 C.L. = CONE LUG
 F.L. = FLANGE LUG
 T.H.L. = TOP HEAD LUG
 TR = TRUNION
 TL = TAIL LUG
 T.B. = TAIL BEAM
- RDS = RIGGING DATA SHEET
 RPP = RIGGING PLOT PLAN
 FTR = FIELD TO RIGG

DRAWING: 429400-B-C1646

CLIENT: PERTAMINA
PLANT: CILACAP DEBOTTLENECKING PROJECT
LOCATION: CILACAP, JAVA, INDONESIA
CONTRACT: 429400
DATE: JULY 97



ITEM NO.	ITEM NAME	ITEM SIZE OVERALL LENGTH IN MM	K E Y	ITEM WT. IN METRIC TONS	T Y P E	TYPE LIFT & TAIL ATTACH.	LIFT EQUIPMENT	LIFT ATTACHMENT DRAWING	TAILING ATTACHMENT DRAWING	INTERFERENCE DRAWING	RIGGING DRAWING DWG - REV	SHIPPING DATE MMDDYY	ETA DATE MMDDYY	REMARKS
023C108	RAFFINATE VACUUM FLASH & STRIPPING TOWER.II	2200 Ø X 1500 Ø X 21260	4	28.1	V	THL & CH	4100W S2	A4-23-C1623 REV. 2			RDS		110797	
11C1	CRUDE SPLITTER (EXISTING TO BE REMOVED)	4600 Ø X 9800	4	36	V	THL & CH	4100W S2	11-A-C1601 24 MAR-REV1			RPP		021597	LIFT CONTRACT
11C2	HEAVY GASOIL STRIPPER	1600 Ø X 12300	4	16.42	V	THL & CH	4100W S2	11-A3-C1602 REV 1-24MAR			RDS 11-A-C1636		012597	
11C8	GASOLINE SPLITTER COLMN (EXISTING)	1900Ø X 24400	4		V	THL & CH	4100W S2	A-11-C1648 REV 1			RPP			
11C8	GASOLINE SPLITTER COLMN (NEW)	2750 Ø X 27925		44.9	V	THL & CH	4100W S2	11-A3-C1603 REV2 24MAR			RPP 11-B-C1635		012597	
11E50	CRUDE SPLITTER OVERHEAD CONDENSER	3962 W 5055 H X 8686L		15.8	H	4 SLINGS W/ 2 SPD BARS					FTR		012597	FIN FAN UNITS
11E57 STRUCT	FIN FAN STRUCTURE										RDS			@FOC1 Shutdown
11V15	CRUDE PREFLASH DRUM	4270 Ø X 25540	4	45.4	V	THL & TL	4100W S2	11-A3-C1604 REV4 16SEPT	11-A2-1605 REV4 16SEPT		260-C1634		012597	
11V16	BILECTRIC DESALTER	3658 X 12120	1	72.2	H	CH	TG-1200M				RDS A-11-C1646		030797	
220C101	ROTATING DISC CONTACTOR	3600 Ø X 19 600	4	150	V	TR & CH		VENDOR 2428-05-11			RPP		061597	HEAVY LIFT CONTRACT

QTY.	DESCRIPTION	WEIGHT	P.O. NO.	REFERENCE	STATUS
SHACKLES:					
4	1 3/8" ϕ PIN SHACKLES, 17 TON Crosby 209			580500-B-C117	RENTAL FROM JAKES
4	2" ϕ PIN SHACKLE, 25 TON Crosby 2130				
4	2 1/4" ϕ PIN SHACKLE, 35 TON				
4	2 3/4" ϕ PIN SHACKLE, 55 TON				
4	3 1/4" ϕ PIN SHACKLE, 85 TON				
SLINGS:					
2	1" ϕ X 30' EIPS SLING			580500-A-C110	RENTAL FROM JAKES
4	1 1/8" ϕ X 10' EIPS SLING, 12 TON			580500-A-C116, B-C117	
2	1 1/8" ϕ X 20' EIPS SLING, 12 TON			580500-A-C116, B-C117	
2	1 1/2" ϕ X 20' EIPS SLING,				
2	1 1/2" ϕ X 60' EIPS SLING			580500-A-C110	
4	2" ϕ X 20' EIPS SLING			580500-A-114 $\frac{1}{2}$ 115	
4	2" ϕ X 50' EIPS SLING				
2	2 1/2" ϕ X 12' EIPS SLING				
2	3" ϕ X 50' EIPS SLING			580500-A-114 $\frac{1}{2}$ 115	
SPREADER BARS:					
3 Sets	6" ϕ END CAPS (6 CAPS)			ST-A3-C9427	RENTAL FROM JAKES
1	6" ϕ X 4'-2" STD WALL INSERT			580500-A-C110	FIELD FAB
1	6" ϕ X 5'-9" X-STRONG WALL INSERT				
1	6" ϕ X 8'-10" STD WALL INSERT			580500-B-C117	
2	6" ϕ X 9'-10" X-STRONG WALL			580500-A-114 $\frac{1}{2}$ 115	
1	W10 X 12' SPREADER BAR				
1	14" ϕ X 24'-6" STD WALL PIPE SPREADER			580500-B-C113, A-114 $\frac{1}{2}$ 115	
MISC:					
4	3" ϕ Crosby CLIP Crosby # G-450			580500-B-C113	PURCHASE
20	CRANE MATS, 1' X 5' X 31' HARDWOOD				"

NOTICE: THIS DRAWING HAS NOT BEEN PUBLISHED AND IS THE SOLE PROPERTY OF FLUOR ENGINEERS AND CONSTRUCTORS, INC. AND IS LEFT TO THE BORROWER FOR HIS CONFIDENTIAL USE ONLY. AND IN CONNECTION OF THE LOAN OF THIS DRAWING, THE BORROWER PROMISES AND AGREES TO RETURN IT TO THE ORIGINAL SOURCE AND TO PROTECT IT FROM ANY UNAUTHORIZED REPRODUCTION, COPIED, LENT OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY. NOT USED FOR ANY PURPOSE OTHER THAN THAT SPECIFICALLY PROVIDED.



DRAWN BY KEGOODMAN	
CHECKED BY	
SUPERVISOR	RELEASE DATE
SUPERVISING ENGR. KEGOODMAN	INITIALS
PROJECT ENGR.	APP. DATE
CLIENT	APP. DATE

RIGGING EQUIPMENT
 FOR HEAVY LIFTING
 RENTAL - PURCHASE - FABRICATION
 ASHLAND OIL - CATLETTSBURG, KY

SCALE	DRAWING NUMBER	REVISION
	580500-B-C110	1

1	1/25/99	DRAWING ISSUED 'AFC'	KEG
DATE	REVISION DESCRIPTION	DRAWN CHECK	DATE

CE-2.5.8 REV.1 9/81

FINÉ

